# LIVE OAK POINT LIVING SHORELINES

#### 2025 (Spring) Project and Reference Site Monitoring Report



USACE Permit No.:	SAJ-2011-00287
FDEP Permit No.:	0387876-001-EI-66
Permittee:	Northwest Florida Water Management District 81 Water Management Drive Havana, FL 32333-4712 POC: Robert Lide ( <u>robertlide@nwfwater.com</u> )
Entity Conducting Monitoring: (Vegetation Only; All Other Monitoring Conducted by NWFWMD Staff)	
Project Location:	Live Oak Point Salt Marsh 30.43° North, -86.25° West (Project Site) 30.42° North, -86.27° West (Reference Site) Approximately 2 ½ Miles NW of Santa Rosa Beach Walton County, Florida

### Contents

Synopsis	3
Vegetation Monitoring	9
Sediment Accretion Monitoring	17
Panoramic Photo Monitoring	22
Other Photo Documentation	25
Figure 1. Spring 2025 Monitoring Overview	5
Figure 2. Spring 2025 Project Site Monitoring	
Figure 3. Spring 2025 Reference Site Monitoring	7
Figure 4. Breakwater Construction Through 4/15/2025	
Figure 5. Vegetation Transect Sampling Design (Breakwaters Not Present at Reference Site)	
Figure 6. Project Site Low Marsh Vegetation (Average of Transects T1 - T6)	
Figure 7. Reference Site Low Marsh Vegetation (Average of Transects T7 - T9)	
Figure 8. Project Site Mid Marsh Vegetation (Average of Transects T1 - T6)	
Figure 9. Reference Site Mid Marsh Vegetation (Average of Transects T7 - T9)	
Figure 10. Project Site High Marsh Vegetation (Average of Transects T1 - T6)	
Figure 11. Reference Site High Marsh Vegetation (Average of Transects T7 - T9)	
Figure 12. Sediment Accretion Monitoring at Project Site	
Figure 13. Project Site Photo Point T1 – 4/11/2025	
Figure 14. Project Site Photo Point T2 – 4/11/2025	
Figure 15. Project Site Photo Point T3 – 4/11/2025	
Figure 16. Project Site Photo Point T4 – 4/11/2025	
Figure 17. Project Site Photo Point T5 – 4/11/2025	
Figure 18. Project Site Photo Point T6 – 4/11/2025	
Figure 19. Reference Site Photo Point T7 – $4/11/2025$	
Figure 20. Reference Site Photo Point T8 – $4/11/2025$	
Figure 21. Reference Site Photo Point T9 – 4/11/2025	
Figure 22. Marsh Expansion Behind Limerock Breakwaters (4/15/2025)	
Figure 23. Vegetation Monitoring (4/11/2025)	
Figure 24. Breakwater Construction (4/15/2025)	
Figure 25. Recent Breakwater Construction Using "Oyster Castles" (4/11/2025)	
Figure 26. Sediment Accretion Monitoring Station (Buried Paver Type) in Existing Marsh (4/11/2025)	
Figure 27. Sediment Accretion Monitoring Station (PVC Post Pairs; Station SP-1) Between Breakwate and Shore (4/15/2025)	
Figure 28. Oyster Colonization on Breakwater (4/15/2025)	
Figure 29. Tombolo Formation Behind Breakwater (4/11/2025)	
Table 1. Percent Cover of Vegetation (Spring 2025; Project Site versus Reference Site)	9
Table 2. Simpson's Diversity Index (Spring 2025)	10
Table 3. Sorensen's Similarity Index (Spring 2025; Project Site and Reference Site)	
Table 4. Reference Site and Project Site Vegetation (Spring 2025) by Marsh Zone	
Table 5. Vertical Sediment Accretion Monitoring (Buried Paver Brick; Existing Marsh)	
Table 6. Vertical Sediment Accretion Monitoring (PVC Post Pairs; Marsh Expansion Area)	21

#### **Synopsis**

Live Oak Point contains the largest salt marsh system (approximately 1,000 acres) in Choctawhatchee Bay. However, its ecological integrity and long-term survival has been threatened by ongoing erosion and shoreline retreat. Analysis of historic aerials indicates that, since 1941, the salt marsh has retreated up to 300 FT along the northern edge. In situ measurements and analysis of recent digital orthophoto quads (DOQs) show that, prior to construction of breakwaters (beginning in 2021), shoreline retreat averaged >4 FT per year.

The objectives of the Live Oak Point Living Shorelines (LOPLS) project are 1) halting loss of salt marsh habitat at Live Oak Point, 2) restoring salt marsh habitat in a strip parallel to the current shoreline protected by limerock breakwaters, and 3) enhancing existing salt marsh habitat via improved buffers. To achieve these objectives, a living shoreline is being implemented along the northern edge of the Live Oak Point salt marsh.<sup>1</sup> Initial observations strongly suggest that, where breakwaters have been constructed, trajectories have been established that will result in all objectives being achieved.

New construction of approximately 3,680 FT of limerock breakwaters has been implemented at the project site (completed Fall 2022). An additional 990± FT of shoreline will be protected by either "Oyster Castle" concrete blocks or limerock breakwaters (construction with "Oyster Castle" blocks began October 2024 and is anticipated to be completed by Spring or Summer 2025). Since the Fall 2024 monitoring report, several limerock breakwater segments with excessive settling into mucky sediments were rehabbed with additional rock in March and April 2025. Plantings of salt marsh vegetation (*Spartina patens, Juncus roemarianus, Spartina alterniflora*) have been implemented along more or less 1,000 FT of shoreline, with additional plantings scheduled for late Spring or Summer 2025. Experience gained at LOPLS has demonstrated that planting prior to completion of breakwater segments is generally not successful with plants highly susceptible to washout. Barring unforeseen events (e.g., major storms; lack of available plants), full completion of this project is anticipated in 2025.

The Live Oak Point Living Shorelines project is a component of the Northwest Florida Water Management District (NWFWMD) In-Lieu Fee (ILF) mitigation program (USACE Permit SAJ-2011-00287) and is expected to generate, upon full completion, 2.61 estuarine mitigation credits.

<sup>&</sup>lt;sup>1</sup> The NWFWMD has contracted with the Choctawhatchee Basin Alliance of Northwest Florida State College (CBA) to implement the Live Oak Point Living Shorelines project. Limerock breakwaters (approximately 3,680± FT, including planned gaps between breakwater segments) were constructed 2021 – 2022. "Oyster Castle" blocks are being used to complete portions of approximately 990± FT of shoreline where limerock breakwaters were not able to be constructed in 2021/22 due to the requirement to avoid impacts to submerged aquatic vegetation (SAV). Limerock will continue to be used for breakwater construction as shifting SAV cover allows. "Oyster Castle" blocks can be precisely placed and more easily avoid causing impacts to SAV. Construction with "Oyster Castles" began October 2024. Through 4/15/2025, approximately 215 FT of "Oyster Castle" breakwaters had been constructed in the cove area of the LOPLS project. Planting of supplemental marsh species in appropriate areas will resume in Spring 2025. Full project completion is anticipated in 2025.

Any credit generated will be reserved for the sole use by the Florida Department of Transportation (FDOT).

This 2025 (Spring) Project and Reference Site Monitoring Report has been developed to comply with federal and state monitoring requirements. It is the eighth monitoring report for the reference site and the fourth monitoring report for the project area (monitoring of the project area, as planned, commenced after substantial limerock breakwater construction was completed and substantial planting of salt marsh vegetation had occurred). Parameters for the Spring 2025 project and reference site monitoring are vegetation cover, sediment accretion, panoramic and general photo documentation. The reference site has similar geomorphology, tidal range, elevations, and vegetation community structure when compared with the project site (the reference site is located approximately 3,000 FT southwest of the project site).

Results of the Spring 2025 vegetation monitoring indicate strong similarity between the project site and the reference site. The Sorensen's Similarity Index comparing the project site with the reference site is 0.88 (1 = perfect similarity; 0 = no similarity). Vegetation diversity is limited at both sites (Simpson's Diversity Index at the Project Site = 0.71; Simpson's Diversity Index at the Reference Site = 0.76).<sup>2</sup> At both the project and reference sites, the low marsh is dominated by *Spartina alterniflora*, the mid marsh is dominated by *Spartina patens*, and the high marsh is dominated by *Juncus roemerianus*). At the project site, sediment is generally accumulating behind the newly constructed breakwaters, with *Spartina alterniflora* expanding in places. Oyster colonies are rapidly becoming established on the breakwaters and submerged aquatic vegetation (SAV), primarily *Halodule wrightii*, has moved in behind breakwaters in multiple locations.

Planted vegetation has generally done well in locations protected by limerock breakwaters. However, where breakwaters are absent (i.e., where breakwaters were not constructed due to SAV-avoidance concerns), planted vegetation has generally washed out. Expectations that multiple rows of sandbag plantings (i.e., sandbags with three vegetation plugs per bag) would be sufficient to stop erosion where breakwaters were not constructed were not realized. Corrective measures are being implemented making use of "Oyster Castle" blocks along portions of approximately 990± FT of shoreline where limerock breakwaters were not constructed.<sup>3</sup>

All monitoring reports for the Live Oak Point Living Shorelines project site and reference site are posted at <u>https://www.nwfwater.com/Water-Resources/Regional-Wetland-Mitigation-Program/Regional-Mitigation-Plan/NWFWMD-Mitigation-Sites/Choctawhatchee-Watershed-Mitigation-Sites/Live-Oak-Peninsula-ILF/Living-Shorelines or any successor website.</u>

<sup>&</sup>lt;sup>2</sup> A Simpson's Diversity Index of 0 = infinite diversity; a Simpson's Diversity Index of 1 = no diversity.

<sup>&</sup>lt;sup>3</sup> Because of the geometries of "Oyster Castles," they can be positioned more precisely with less potential of disturbance to nearby SAV when compared to lose limerock. Breakwater construction using "Oyster Castle" blocks or additional limerock began October 2024 and is expected to be completed by Summer 2025.




Figure 1. Spring 2025 Monitoring Overview




Figure 2. Spring 2025 Project Site Monitoring




Figure 3. Spring 2025 Reference Site Monitoring



Figure 4. Breakwater Construction Through 4/15/2025

### **Vegetation Monitoring**

Vegetation cover at the project site and reference site was quantitatively measured on 4/11/2025 using a modified Daubenmire method.<sup>4</sup> Three (3) transects of variable length were previously established in the reference area and six (6) transects of variable length were previously established in the project area. Each transect began in the low marsh and extended into the high marsh. Twelve (12) 0.5-meter square (0.25m<sup>2</sup>) quadrats were sampled along each transect. Four (4) quadrats were located in the low marsh, four (4) in the mid marsh, and four (4) in the high marsh. All plant species were identified in each quadrat. Percent cover of vegetation by species, bare ground, and duff layer, was visually estimated.

No exotic or invasive plants were present in any transect. Data collected on 4/11/2025 indicate that, at both the project site and reference site, the low marsh is dominated by *Spartina alterniflora*, the mid marsh by *Spartina patens*, and the high marsh by *Juncus roemerianus*.

Average percent cover of live vegetation (derived from vegetation transects) for the low marsh was 38% at the project site compared with 34% for the reference site; for the mid marsh it was 79% at the project site compared with 70% for the reference site; and for the high marsh it was 47% at both the project site and reference site.

		Project Site	Reference Site
Low Marsh	Live Vegetation	38%	34%
LOW Warsh	Bare Ground / Duff / Dead Vegetation	62%	66%
Mid Marsh	Live Vegetation	79%	70%
	Bare Ground / Duff / Dead Vegetation	21%	30%
Ligh March	Live Vegetation	47%	47%
High Marsh	Bare Ground / Duff / Dead Vegetation	53%	53%

Table 1. Percent Cover of Vegetation (Spring 2025; Project Site versus Reference Site)

<sup>&</sup>lt;sup>4</sup> Daubenmire, Rexford. 1959. A Canopy-coverage method of vegetational analysis. Northwest Science 33:43-64.

Simpson's Diversity Index (D =  $1 - \sum (P)^2$ ; where P = percent cover for a given species)<sup>5</sup> was similar at both the project site (D = 0.71) and the reference site (D = 0.76) and indicates limited species diversity consistent with typical saltmarsh habitat in Choctawhatchee Bay.<sup>6</sup>

	Proje	ct Site	Reference Site		
Species	Percent Cover (P)	P <sup>2</sup>	Percent Cover (P)	P <sup>2</sup>	
Distichlis spicata (Saltbush)	0.0003	0.00000008	0.024309392	0.00059095	
<i>Hadodule wrightii</i> (Shoalweed)	0.0513	0.00263204	Not Present	Not Present	
<i>lva frutescens</i> (Marsh Elder)	0.0441	0.00194421	0.016574586	0.00027472	
Juncus effusus (Softrush)	0.0003	0.0000008	Not Present	Not Present	
<i>Juncus roemerianus</i> (Needlerush)	0.3209	0.10294737	0.318477594	0.10142798	
Schoenoplectus pungens (Threesquare Bulrush)	0.0033	0.00001107	0.003867403	0.00001496	
Spartina alterniflora (Smooth Cordgrass)	0.2005	0.04019992	0.235359116	0.05539391	
Spartina patens (Saltmeadow Cordgrass)	0.3791	0.14370954	0.239779006	0.05749397	
<i>Sporobolus spp.</i> (Dropseed)	0.0003	0.00000008	0.161878453	0.02620463	
Total	1.000	0.2914	1.000	0.2414	
Simpson's Diversity Index (D) = 1 - Σ (P)²	0.71 0.76			76	

Table 2. Simpson's Diversity Index (Spring 2025)

<sup>&</sup>lt;sup>5</sup> Simpson, E.H. 1949. Measurement of Diversity. Nature, 163:688.

<sup>&</sup>lt;sup>6</sup> Percent cover of bare ground, duff, and dead vegetation excluded from Simpson's Diversity Index (D) calculations; D = 0 indicates infinite diversity and D = 1 indicates zero diversity.

Sorensen's Similarity Index (SI = 2C / A + B; where A = the number of species at the project site, B = the number of species at the reference site, and C = the number of species common to both sites)<sup>7</sup> was 0.88, indicating strong species composition similarity between the project site and reference site.

Table 3. Sorensen's Similarity Index (Spring 2025; Project Site and Reference Site)

A = Number of Species at Project Site				
B = Number of Species at Reference Site				
C = Number of Species in Common Between Project Site and Reference Site				
Sorensen's Similarity Index (SI) = 2C / (A + B) = 2(7) / (9 + 7) = 14 / 16 = 0.88				

<sup>&</sup>lt;sup>7</sup> Sorensen, T. 1948. A method of establishing groups of equal amplitude in plant sociology based on similarity of species and its application to analyses of the vegetation on Danish commons. Kongelige Danske Videnskabernes Selskab. 5 (4): 1–34.




Figure 5. Vegetation Transect Sampling Design (Breakwaters Not Present at Reference Site)




Figure 6. Project Site Low Marsh Vegetation (Average of Transects T1 - T6)




Figure 7. Reference Site Low Marsh Vegetation (Average of Transects T7 - T9)




Figure 8. Project Site Mid Marsh Vegetation (Average of Transects T1 - T6)




Figure 9. Reference Site Mid Marsh Vegetation (Average of Transects T7 - T9)




Figure 10. Project Site High Marsh Vegetation (Average of Transects T1 - T6)




Figure 11. Reference Site High Marsh Vegetation (Average of Transects T7 - T9)

	Project Site			Reference Site			
Species	Low Marsh	Mid Marsh	High Marsh	Low Marsh	Mid Marsh	High Marsh	
Distichlis spicata (Saltgrass)	0%	0%	0.04%	0%	3.25%	0.42%	
Halodule wrightii (Shoalweed)	7.71%	0%	0%	0%	0%	0%	
<i>lva frutescens</i> (Marsh Elder)	0%	7.95%	0%	0%	2.50%	0%	
Juncus effusus (Softrush)	0%	0.05%	0%	0%	0%	0%	
<i>Juncus roemerianus</i> (Needlerush)	0%	1.60%	46.88%	0%	1.75%	46.29%	
Schoenoplectus pungens (Threesquare Bulrush)	0%	0.60%	0%	0%	0.58%	0%	
Spartina alterniflora (Smooth Cordgrass)	30.00%	0.15%	0%	33.58%	1.83%	0.08%	
Spartina patens (Saltmeadow Cordgrass)	0%	68.35%	0%	0%	36.17%	0%	
<i>Sporobolus spp.</i> (Dropseed)	0%	0%	0.04%	0%	23.75%	0.67%	
Bare Ground	42.08%	5.28%	0%	50.50%	1.08%	1.08%	
Duff / Dead Vegetation	20.21%	16.05%	53.04%	15.92%	29.08%	50.75%	

Table 4. Reference Site and Project Site Vegetation (Spring 2025) by Marsh Zone

\*Due to rounding, percentages may not sum to precisely 100%.

### Sediment Accretion Monitoring

To estimate vertical sediment accretion in the existing marsh of the reference area and project area, fifteen sediment accretion monitoring points (i.e., buried paving bricks) were established, with systematic data collection beginning May 2023.<sup>8</sup> Each point, assigned a unique ID of SB1 through SB15, consists of a 4" x 7" concrete paving brick buried approximately 20± cm below the vegetated ground surface. Measurements are made by inserting a thin metal rod into the ground until it contacts the buried paving brick, retracting the rod, and then measuring the rod against a meter stick. By design, these points are located within the existing marsh and not within the marsh restoration zone (i.e., they are not placed in the area between the breakwaters and the existing marsh/shoreline).<sup>9</sup>

Use of buried markers (e.g., buried paving bricks) is commonly used to monitor sediment accretion in salt marsh habitat. Our experience at the Live Oak Point Living Shorelines project suggests that useful data may be generated in the centimeter resolution range. However, our experience indicates that the coarseness of data obtained from this technique will preclude obtaining trends at millimeter resolutions. Although measurements from May 2023 to April 2025 indicate an annual average accretion rate of 34.58 mm per year in the existing marsh at the reference site, whereas data from the project site indicate an annual average loss of 9.57 mm per year in the existing marsh (Table 5), visual observations strongly suggest little to no measurable change in the surface elevation in the existing marsh at either the project site or the reference site. The unevenness of the marsh surface at the monitoring points, the potential for continued settling of soil after burial of the paving brick, and imprecise leveling of the buried paving brick, preclude measurement resolutions beyond the centimeter range.

Given the limitations of the buried markers (paver bricks) in the existing salt marsh, and to expand the monitoring to include the marsh restoration/marsh expansion zone located between breakwater segments and the current shoreline, eight additional monitoring stations using a different design were established on 11/25/2024. Referred to here as "PVC post pairs," each station (assigned a unique ID of SP1 through SP8) consists of two 2" DIA, SCH 40 PVC pipes (10-FT length) driven approximately 7 ½ FT into the underlying sandy sediments, placed approximately 7 FT apart, and forming a line approximately perpendicular to the existing shoreline. During monitoring events, a rigid cross bar (marked in 1-FT intervals) is temporarily placed on the two PVC posts. At each station, height from the bottom of the cross bar to the sediment surface is measured at six 1-FT intervals (decreasing height measurements over time indicate accretion of sediment).

<sup>&</sup>lt;sup>8</sup> Earlier attempts at measuring sediment accretion either washed out or were vandalized.

<sup>&</sup>lt;sup>9</sup> When monitoring protocols for this project were being developed to comply with permit conditions, it was initially decided not to place sediment accretion monitoring points within the zone between the breakwaters and existing marsh because of expected volatility in sediment accumulation and movement within this area. Sediment accretion monitoring has since been expanded to include the zone between the breakwaters and existing marsh.

Monitoring of the PVC post pairs within the marsh expansion zone (Table 6) began on 11/25/2024, with repeat measurements taken on 12/16/2024. Measurements were again taken on 4/11/2025 (137 days after the initial measurements on 11/25/2024). Although results indicate volatility in sediment movement behind the breakwaters, where breakwater segments have been completed, data clearly show sediment accumulation well in excess of the estimated rate of sea level rise for northwest Florida.




Figure 12. Sediment Accretion Monitoring at Project Site

				Average D	epth Below	/ Ground Su	Irface (cm)				
Site	Point	4 MAY 2023 (Julian Date)	18 MAY 2023 (Julian Date)	21 JLY 2023 (Julian Date)	18 OCT 2023 (Julian Date)	3 MAY 2024 (Julian Date)	15 OCT 2024 (Julian Date)	11 APR 2025 (Julian Date)	15 APR 2025 (Julian Date)	Change in Ground Surface Elevation (cm)	Annualized Rate of Change (mm/yr)
		2460068	2460082	2460146	2460235	2460434	2460598	2460777	2460781		
	SB-1	17.1	15.8	16.6	17.4	19.2	20.7	23.8	-	6.7	34.58
Reference Site	SB-2B	-	19.0	18.0	18.1	18.0	18.2	Missing	Missing	-	-
eferen Site	SB-3B	-	18.1	17.2	17.3	17.5	Missing	Missing	Missing	-	-
R.	Average:	17.1	17.6	17.3	17.6	18.2	19.5	23.8	-	6.7	34.58
	SB-4	21.2	-	21.4	21.1	20.7	19.5	19.2	19.4	-1.8	-9.30
	SB-5	20.7	-	19.4	17.6	17.0	15.7	-	15.2	-5.5	-28.07
	SB-6	17.3	-	16.9	16.8	16.3	16.2	-	16.3	-1.0	-5.12
	SB-7	19.9	-	19.2	19.8	18.9	15.2	-	14.3	-5.6	-28.41
	SB-8	24.5	-	24.1	23.8	23.9	Not Found	-	14.9	-	-
te	SB-9	11.6	-	6.9	2.8	9.3	Not Found	-	Exposed	-	-
Project Site	SB-10	27.0	-	27.2	25.7	25.6	25.2	-	25.1	-1.9	-9.73
Proj	SB-11	17.7	-	17.4	16.3	15.6	15.1	-	15.2	-2.5	-12.71
	SB-12	8.3	-	10.0	8.5	4.9	7.6	-	5.9	-2.4	-12.12
	SB-13	12.7	-	12.7	11.0	Exposed	Exposed	-	Exposed	-	-
	SB-14	15.0	-	14.9	14.5	14.5	14.3	-	14.2	-0.8	-3.84
	SB-15	11.2	-	10.9	10.8	12.7	14.7	-	15.7	4.5	23.21
	Average:	17.2		16.8	15.7	16.3	15.9	-	15.6	-1.9	-9.57

#### Table 5. Vertical Sediment Accretion Monitoring (Buried Paver Brick; Existing Marsh)

Sediment PVC Post Pair	Measurement Position	11/25/2024 (cm)	12/16/2024 (cm)	4/11/2025 (cm)	Surface Elevation Change (cm) [Over 137 Days]	Note
	1FT	72.6	69.6	64.8	7.8	-
	2FT	72.5	69.4	64.3	8.2	1.
F	3FT	70.5	66.8	63.0	7.5	Breakwat
SP1	4FT	68.2	66.8	63.0	5.2	Segmen
_	5FT	65.9	65.5	62.0	3.9	Installe
	6FT	64.7	65.0	62.8	1.9	2021/22
	AVG:	69.1	67.2	63.3	5.8	
	1FT	73.5	71.8	74.8	-1.3	ļ
	2FT	75.9	70.5	71.4	4.5	Breakwat
	3FT	69.8	68.9	69.1	0.7	Segmen
SP2	4FT	72.6	70.8	68.2	4.4	Installe
F	5FT	66.9	66.4	68.8	-1.9	2024/2
F	6FT	66.8	65.8	68.0	-1.2	
	AVG:	70.9	69.0	70.1	0.9	
_	1FT	88.9	89.1	89.5	-0.6	4
-	2FT	90.6	89.2	90.0	0.6	Breakwat
602	3FT	88.3	89.3	91.0	-2.7	Segmen
SP3	4FT	88.6	89.8	91.0	-2.4	Installe
-	5FT 6FT	88.7 89.0	89.5 89.6	91.0 91.5	-2.3 -2.5	2021/2
F	AVG:	89.0	89.6	91.5	-2.5	4
	1FT	78.5	74.7	82.6	-1.7	
F	2FT	79.4	75.6	81.6	-4.1	4
	3FT	79.4	76.6	81.8	-2.4	Breakwat
SP4	4FT	81.5	77.6	81.2	0.3	Segmen
51 4	5FT	81.9	79.6	80.7	1.2	Installe
F	6FT	84.1	81.0	81.0	3.1	2021/2
F	AVG:	80.8	77.5	81.5	-0.7	1
	1FT	86.1	78.0	76.7	9.4	
F	2FT	84.5	80.1	74.9	9.6	Droolauot
	3FT	86.2	80.6	74.4	11.8	Breakwat
SP5	4FT	81.1	80.4	74.1	7.0	Segmen
F	5FT	80.7	80.1	73.4	7.3	Installe
	6FT	80.4	78.3	73.6	6.8	2021/2
	AVG:	83.2	79.6	74.5	8.7	1
	1FT	86.0	90.8	92.8	-6.8	Breakwat
	2FT	85.3	90.4	92.0	-6.7	Segmen
	3FT	84.4	87.8	90.0	-5.6	Not Yet
SP6	4FT	83.3	87.6	90.0	-6.7	Installed
	5FT	83.2	87.6	88.7	-5.5	This
	6FT	84.3	87.3	87.9	-3.6	Locatio
	AVG:	84.4	88.6	90.2	-5.8	Location
Ļ	1FT	78.5	74.5	70.3	8.2	1
F	2FT	79.5	73.5	69.2	10.3	Breakwat
687	3FT	80.4	75.0	69.5	10.9	Segmen
SP7	4FT	80.2	75.8	69.0	11.2	Installe
-	5FT	82.6	77.3	71.0	11.6	2021/2
F	6FT AVG:	80.4 80.3	79.4 75.9	73.0 70.3	7.4 9.9	ł
	AVG: 1FT	80.3	87.9	82.7	3.4	
F	2FT	87.0	87.9	82.7	4.6	ł
F	3FT	87.0	87.2	82.4	3.9	Breakwat
SP8	4FT	90.0	88.4	85.9	4.1	Segmen
	5FT	92.3	90.3	86.7	5.6	Installe
F	6FT	92.8	91.5	88.0	4.8	2021/2
ŀ	AVG:	89.3	88.7	84.9	4.4	1
					i	1

 Table 6. Vertical Sediment Accretion Monitoring (PVC Post Pairs; Marsh Expansion Area)

#### Panoramic Photo Monitoring

#### Project Site Photo Photos



Figure 13. Project Site Photo Point T1 – 4/11/2025



Figure 14. Project Site Photo Point T2 – 4/11/2025



Figure 15. Project Site Photo Point T3 – 4/11/2025



Figure 16. Project Site Photo Point T4 – 4/11/2025



Figure 17. Project Site Photo Point T5 – 4/11/2025



Figure 18. Project Site Photo Point T6 – 4/11/2025

Reference Site Photos



Figure 19. Reference Site Photo Point T7 – 4/11/2025



Figure 20. Reference Site Photo Point T8 – 4/11/2025



Figure 21. Reference Site Photo Point T9 – 4/11/2025

## Other Photo Documentation



Figure 22. Marsh Expansion Behind Limerock Breakwaters (4/15/2025)



Figure 23. Vegetation Monitoring (4/11/2025)



Figure 24. Breakwater Construction (4/15/2025)



Figure 25. Recent Breakwater Construction Using "Oyster Castles" (4/11/2025)



Figure 26. Sediment Accretion Monitoring Station (Buried Paver Type) in Existing Marsh (4/11/2025)



Figure 27. Sediment Accretion Monitoring Station (PVC Post Pairs; Station SP-1) Between Breakwater and Shore (4/15/2025)



Figure 28. Oyster Colonization on Breakwater (4/15/2025)



Figure 29. Tombolo Formation Behind Breakwater (4/11/2025)